

SEVERE WEATHER MANAGMENT

The erosion and sediment control measures design for these ESC plans are in accordance with IECA 2025. It should be noted that the ESC measures may fail during weather events greater than the event for which they are designed. To reduce the potential impact of severe weather events, the following severe weather management notes have been developed:

Potential Hazard	Impact	Control and Rectification
ESC Type 2 and 3 measures fail	Sediment released both on and off site	- Investigate issue and determine whether notification is required; - Determine if all reasonable and practical measures were in place to prevent release; - Remove sediment deposited within and downslope of works area without causing further disturbance; - Reinstate ESC measures and determine whether additional measures are required.
Temporary conveyance drains fail	Sediment laden water released on and off site	- Investigate issue and determine whether notification is required; - Ensure drainage bunds are machine compacted and stabilised in accordance with the ESC plans. - Install additional velocity reduction measures such as rock checks.
Failure of Surface treatments to stabilise disturbed areas	Disturbed areas subject to further erosion	- Ensure that temporary stabilisation is installed as per the manufacturers specification. - Where disturbed areas are likely to experience high velocities of runoff, ensure additional measures such as contour bunds are installed to break up large catchments and addition rock checks are installed in swales / drains to reduce velocities.
Dust control	Dust released to adjacent properties	- Increase dust suppression (water trucks etc.) - Consider polymer binders to stabilise stockpiles etc. - Cease activities (vehicle / plant equipment during periods of high winds - Refer to the Dust Management Plan as part of these plans.

The most effective control for dealing with severe weather is to stabilise as much exposed areas as possible prior to forecast severe weather events. Consideration should be given to scheduling “high risk” activities, such as stripping and bulk earthworks activities in lower risk periods (refer Risk Rainfall Risk on these plans for periods with lower rainfall potential)

FOLLOWING SEVERE WEATHER EVENTS

Following severe weather events, the civil contractor will undertake an ESC inspection across the site and implement the following:

Determine items requiring rectification works, such as:

- Damage liners or geofabric
- Scoured conveyance drains
- Sediment deposited on or off the site;
- Water levels and sediment in sediment basins, catch drains , rock filter dams etc.

Rectification works should be undertaken in order of priority.
Develop a register to track corrective actions for site records
Dewater sediment basins once discharge criteria have been achieved.
Update ESC plans if required.

NOTE: (#) IECA RECOMMEDED TRIGGER VALUE GUIDE FOR A "FORECAST RAIN EVENT LIKELY TO RESULT IN RUNOFF" IS > 60% CHANCE OF = OR > 10mm OF RAINFALL

NOTE: DIVERSION BUNDS / TYPE 2 ESC MEASURES ARE DESIGNED FOR Q2 / 40% AEP EVENTS

NOTE: TYPE 2 AND TYPE 3 ESC MEASURE FAILURES THAT RESULT IN SEDIMENT LADEN WATER LEAVING THE SITE ARE TO BE REPORTED TO BAC ENVIRONMENTAL IMMEDIATELY AND WRITTEN NOTIFICATION WITHIN 24 HOURS



CHRIS HUTTON
CPESC. 6241



89 CASLICK LANE,
BROADWATER, QLD.
PH: (MOB) 0400 643 883

APPROVEDDATE
26-05-2026



CHRIS HUTTON - CPESC No. 6241

CLIENTNORTHROP CONSULTING ENGINEERS

PROJECTSKYGATE PLAY

LOCATIONLOT SKG26, THE CIRCUIT, BRISBANE AIRPORT

DRAWING TITLEROSION AND SEDIMENT CONTROL - SEVERE WEATHER MANAGEMENT

JOB No.ESC-0606

DRAWING No. / REVISIONDR-09 / b