

Meeting Minutes #1

Project

Skygate Play

Meeting

Design Meeting

Start

8:45am

Date

13/05/2026

Venue

Xenia HQ

Meeting No.

1

Prepared By

PN

Att	Apol	Name	Initials	Company	Email
☒	☐	Phillip Naude	PN	Xenia	pn@xeniaconstructions.com.au
☒	☐	Hugh Hamilton	HH	Xenia	hh@xeniaconstructions.com.au
☒	☐	Kevin Tanner	KT	Xenia	kt@xeniaconstructions.com.au
☒	☐	Jarred Crome	JC	Xenia	jc@xeniaconstructions.com.au
☒	☐	Daniel Cocker	DC	Archipelago	dc@archipelago.com.au
☒	☐	Jakob Baumann	JB	Archipelago	jb@archipelago.com.au
☒	☐	Sam Killoran	SK	Northrop	Skilloran@northrop.com.au
☒	☐	Alex De Andrade	ADA	Northrop	a
☒	☐	Nathan Solley	NS	Northrop	nsolley@northrop.com.au
☒	☐	Claire King	CK	Northrop	cking@northrop.com.au
☒	☐	Karl Patton	KP	ACOR	KPaton@acor.com.au

Crossed out items have been closed out and will be removed from the next minutes.

Item	Description	Action	Due Date
1.0	General Business		
	Procore is to be used as the consultant communication method for all drawing issues including any specifications, reports and the like.	Note	
	- Please ensure drawings are uploaded to the "Drawings" Tab. - Reports/Specs are uploaded into the "specifications" tab - DWG's and models are always uploaded concurrently with PDF issues into the "Documents" tab under the respective consultant folder. - DWG's are to be uploaded over previous versions to ensure there is always only one current DWG version with the corresponding revision.		
	Any upload queries, please discuss with Phillip prior to any uploads to ensure it is done correctly.		
	All consultants to ensure the BIM modelling commences at the start of the design process. BIM modelling to be in accordance with Archipelago BIM Modelling Management Plan	Note	
2.0	Client		
	Game Over Design Changes – BAC approved – Consultants to incorporate changes for review		
	NLA discussion ongoing to resolve design outcome to achieve 16m2 NLA – Archipelago/XC to review options	DC/PN	

Meeting Minutes #1

Item	Description	Action	Due Date
	Requested façade consideration particularly along Area 51 frontage to carpark and continuation into landscape activation zone forecourt and along spine frontage along game over. Archipelago to explore options that maintain cost efficiency and do not impact Stage 2 – Structural BA Submission	note	
3.0	Programme		
	Arch – Base DD Coordination Issue	DC	15/05
	Civil Draft Submission	SK	05/06
	Stage 1 BA – Civil Submission	Note	11/06
	Stage 2 BA – Structural Submission	Note	15/06
	Stage 3 BA - InGrounds Submission	Note	tbc
	FEB Submission	Note	15/06
	Stage 4 BA – Envelope Submission	Note	13/07
	Stage 5 BA – Services Submission	Note	tbc
	Stage 6 BA – Finishes and Others Submission	Note	13/07
4.0	Architectural		
4.1	VE adoption of revised cladding and roofing product and wall build up to envelope	DC	
	Archipelago to capture VE envelope updates in next issue	note	15/05
4.2	BAC confirmation of NLA requirement – 16m2 NLA will need to be regained - Options to be presented to BAC	PN	15/05
4.3	Consideration of Dado Panels to Southern and Northern Wall – XC to present option cost	XC	18/05
4.4	Game Over Tenant Design Changes – BAC approved to proceed	note	
	Archipelago to capture in coordination issue	DC	
4.5	Façade treatment options to be presented to BAC for review	note	
4.6	Gutter detailing due to removal of Kingspan – eaves gutter considerations	Note	
4.7	Façade signage fixing methodology and sheet join layout consideration	DC	
4.8	Internal FC lining detailing to column interface	DC	
5.0	Civil		
5.1	VE adoption re-use of onsite fill in suitable pavement areas – revise cut to fill volumes in updated civil issue	ADA	22/05
5.2	Transformer Minor Change to be captured in civil coordination issue	ADA	22/05
5.3	SWPM to be issued for BAC review	ADA	15/05
5.4	Issue latest SAN's to consultant team	SK	14/05

Meeting Minutes #1

Item	Description	Action	Due Date
6.0	Structural		
6.1	Wall and Roof Methodology change to suit revised wall build up – traditional cladding	note	
	Note on girt placement to be flush with rear of dado to enable consistent finish internal for internal stud lining	NS	
	Load of façade signage to be allowed for – consideration of fixing to girts	NS	
	Coordination Issue	NS	22/05
7.0	Hydraulics		
7.1	Pothole survey of existing services at the water service crossing location	XC	tbc
7.2	Confirmation of hydraulic catchments for SWD	KP	22/05
7.3	Confirmation of Sewer IL requirements by hydraulics	KP	22/05
7.4	Water meter sizing requirements	KP	22/05
8.0	Fire Services		
	Xenia to engage		
9.0	Electrical		
	Xenia to engage		
10.0	Mechanical		
	Xenia to engage		
11.0	ESD/Greenstar		
	Xenia to engage		
12.0	Acoustic		
	Xenia to engage		
13.0	ABC Approvals		
13.1	Stage 1 - Civil Submission issued on ABCO on the XX.XX	Note	
13.2	Stage 2 – Structural Submission issued on ABCO on the XX.XX	Note	
10.0	General		
10.1	All consultants to ensure the BIM modelling commences at the start of the design process. BIM modelling to be in accordance with Sparc BIM Modelling Management Plan		

Meeting Minutes #1

Next Team Meeting

Date: 20/05/2026

Time: 1:00pm