

## Meeting Minutes #2

### Project

Skygate Play

### Meeting

Design Meeting

### Start

8:45am

### Date

20/05/2026

### Venue

Xenia HQ

### Meeting No.

1

### Prepared By

PN

| Att                                 | Apol                     | Name              | Initials | Company                | Email                                 |
|-------------------------------------|--------------------------|-------------------|----------|------------------------|---------------------------------------|
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | Phillip Naude     | PN       | Xenia                  | pn@xeniaconstructions.com.au          |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | Hugh Hamilton     | HH       | Xenia                  | hh@xeniaconstructions.com.au          |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | Kevin Tanner      | KT       | Xenia                  | kt@xeniaconstructions.com.au          |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | Jarred Crome      | JC       | Xenia                  | jc@xeniaconstructions.com.au          |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | Daniel Cocker     | DC       | Archipelago            | dc@archipelago.com.au                 |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | Jakob Baumann     | JB       | Archipelago            | jb@archipelago.com.au                 |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | Sam Killoran      | SK       | Northrop               | Skilloran@northrop.com.au             |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | Alex De Andrade   | ADA      | Northrop               | adeandrade@northrop.com.au            |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | Nathan Solley     | NS       | Northrop               | nsolley@northrop.com.au               |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | Claire King       | CK       | Northrop               | cking@northrop.com.au                 |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | Karl Patton       | KP       | ACOR                   | KPaton@acor.com.au                    |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | Talis Krumins     | TK       | Little Shrub           | info@littleshrub.com.au               |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | Jade Evans        | JE       | Tripped Out Electrical | Jadeevans@trippedoutelectrical.com.au |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | Julian Pasqualini | JP       | ACOR                   | jpasqualini@acor.com.au               |

Crossed out items have been closed out and will be removed from the next minutes.

| Item       | Description                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          | Action      | Due Date |
|------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|----------|
| <b>1.0</b> | <b>General Business</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |             |          |
|            | Procore is to be used as the consultant communication method for all drawing issues including any specifications, reports and the like.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | <b>Note</b> |          |
|            | <ul style="list-style-type: none"> <li>- Please ensure drawings are uploaded to the "Drawings" Tab.</li> <li>- Reports/Specs are uploaded into the "specifications" tab</li> <li>- DWG's and models are always uploaded concurrently with PDF issues into the "Documents" tab under the respective consultant folder.</li> <li>- DWG's are to be uploaded over previous versions to ensure there is always only one current DWG version with the corresponding revision.</li> <li>- Please ensure DWG's don't include revisions in the title so that subsequent uploads do not create duplicates (Procore will store versions as revision history)</li> <li>- Ensure models are always uploaded with PDF and DWG uploads.</li> </ul> |             |          |
|            | Any upload queries, please discuss with Phillip prior to any uploads to ensure it is done correctly.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |             |          |
|            | All consultants to ensure the BIM modelling commences at the start of the design process. BIM modelling to be in accordance with Archipelago BIM Modelling Management Plan                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           | <b>Note</b> |          |

## Meeting Minutes #2

| Item                     | Description                                                                                                                                                                                                                                                                                         | Action          | Due Date         |
|--------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------|------------------|
| <b>2.0 Client</b>        |                                                                                                                                                                                                                                                                                                     |                 |                  |
|                          | <del>Game Over Design Changes – BAC approved – Consultants to incorporate changes for review</del>                                                                                                                                                                                                  |                 |                  |
|                          | 16m2 Option 2 – Approved to proceed                                                                                                                                                                                                                                                                 | DC/PN           |                  |
|                          | Requested façade consideration particularly along Area 51 frontage to carpark and continuation into landscape activation zone forecourt and along spine frontage along game over. Archipelago to explore options that maintain cost efficiency and do not impact Stage 2 – Structural BA Submission | note            |                  |
| <b>3.0 Programme</b>     |                                                                                                                                                                                                                                                                                                     |                 |                  |
|                          | <del>Arch – Base DD Coordination Issue</del>                                                                                                                                                                                                                                                        | <del>DC</del>   | <del>15/05</del> |
|                          | Civil Draft Submission                                                                                                                                                                                                                                                                              | SK              | 05/06            |
|                          | Stage 1 BA – Civil Consultant Submission                                                                                                                                                                                                                                                            | Note            | 11/06            |
|                          | FEB Submission to ABC                                                                                                                                                                                                                                                                               | Note            | 15/06            |
|                          | Stage 2 BA – Structural Consultant Submission                                                                                                                                                                                                                                                       | Note            | 15/06            |
|                          | Stage 3 BA - InGrounds Submission                                                                                                                                                                                                                                                                   | Note            | 24/06            |
|                          | Stage 4 BA – Envelope Submission                                                                                                                                                                                                                                                                    | Note            | 13/07            |
|                          | FER Submission to ABC                                                                                                                                                                                                                                                                               | Note            | 17/07            |
|                          | Stage 5 BA – Services Submission                                                                                                                                                                                                                                                                    | Note            | tbc              |
|                          | Stage 6 BA – Finishes and Others Submission                                                                                                                                                                                                                                                         | Note            | 13/07            |
| <b>4.0 Architectural</b> |                                                                                                                                                                                                                                                                                                     |                 |                  |
| 4.1                      | VE adoption of revised cladding and roofing product and wall build up to envelope                                                                                                                                                                                                                   | note            |                  |
|                          | <del>Archipelago to capture VE envelope updates in next issue –</del> Drawings issued 15/05                                                                                                                                                                                                         | <del>note</del> | <del>15/05</del> |
| 4.2                      | <del>BAC confirmation of NLA requirement – 16m2 NLA will need to be regained – Options to be presented to BAC –</del> Instruction to proceed with option 2 (SE corner A51 – NLA to be confirmed)                                                                                                    | PN              | 15/05            |
| 4.3                      | Consideration of Dado Panels to Southern and Northern Wall – XC to present option cost                                                                                                                                                                                                              | XC              | 18/05            |
| 4.4                      | <del>Game Over Tenant Design Changes – BAC approved to proceed –</del> drawings issued 15/05<br>Discuss roof over amenities – AREA 51 and GAMEOVER<br>Option to take walls up full height in Area 51. Gameover to receive roof treatment – resolution by architect                                  | DC              |                  |
| 4.5                      | <del>Façade treatment options to be presented to BAC for review</del>                                                                                                                                                                                                                               | note            |                  |
| 4.6                      | Façade – concealed eaves gutter detailing underway to be coordinated with hydraulics – XC preference to use proprietary gutter brackets to enable roof safety                                                                                                                                       | Note            |                  |

## Meeting Minutes #2

| Item           | Description                                                                                                                                  | Action          | Due Date         |
|----------------|----------------------------------------------------------------------------------------------------------------------------------------------|-----------------|------------------|
| 4.7            | Façade signage fixing methodology and sheet join layout consideration – XC workshop                                                          | DC              |                  |
| 4.8            | Issue of key details in sketch form for coordination;                                                                                        | DC              | 26/05            |
| 4.9            | Façade build up and sub structure to be documented for structural coordination                                                               | DC              |                  |
|                | XC will issue 'line in sand' guidelines and documents to Archipelago to reference in BMP                                                     | PN              | 20/05            |
| 4.11           | Strip Drain detail/thresholds at doorways to be resolved with Access/Certifier                                                               | DC              |                  |
| <b>5.0</b>     | <b>Civil - NOTRHOP</b>                                                                                                                       |                 |                  |
| 5.1            | VE adoption re-use of onsite fill in suitable pavement areas – revise cut to fill volumes in updated civil issue                             | ADA             | 22/05            |
|                | Draft BEW Plans – Civil Sewer and Water Connections                                                                                          | note            | 27/05            |
| 5.2            | Transformer Minor Change to be captured in civil coordination issue                                                                          | ADA             | 22/05            |
|                | Confirm no flooding impacts                                                                                                                  | SK              | 22/05            |
| <del>5.3</del> | <del>Draft SWPM to be issued for BAC review</del>                                                                                            | <del>ADA</del>  | <del>15/05</del> |
| <del>5.4</del> | <del>Issue latest SAN's to consultant team – BAC Confirm latest</del>                                                                        | <del>SK</del>   | <del>14/05</del> |
|                | Consideration to planter beds beside building footprint raised – Northrop to issue sketch section detail of landscape treatment methodology  | ADA             | 25/05            |
| <b>6.0</b>     | <b>Structural - NORTHROP</b>                                                                                                                 |                 |                  |
| <del>6.1</del> | <del>Wall and Roof Methodology change to suit revised wall build up – traditional cladding</del>                                             | <del>note</del> |                  |
|                | Confirmation of façade and sub structure loads allowed for                                                                                   | NS              | 29/05            |
|                | <del>Game Over Column – Northrop to provide options and efficiency – grid C2. Column to remain in original location – tenant confirmed</del> | note            |                  |
|                | Wall Girt 250 @900cc's change to 250@1500cc                                                                                                  | note            |                  |
|                | Coordination Issue                                                                                                                           | NS              | 25/05            |
|                | Structural Design Freeze                                                                                                                     | NS              | 29/05            |
| <b>7.0</b>     | <b>Hydraulics - ACOR</b>                                                                                                                     |                 |                  |
| 7.1            | Pothole survey of existing services at the water service crossing location                                                                   | XC              | tbc              |
| 7.2            | Confirmation of hydraulic catchments for SWD                                                                                                 | KP              | 22/05            |
| 7.3            | Confirmation of Sewer IL requirements by hydraulics                                                                                          | KP              | 22/05            |
| 7.4            | Water meter sizing requirements                                                                                                              | KP              | 22/05            |
| 7.5            | Concealed Eaves Gutter detail – confirm all gutter sizing                                                                                    | JP              | 22/05            |
| <b>8.0</b>     | <b>Fire Services</b>                                                                                                                         |                 |                  |
|                | Xenia to engage – Protective Fire                                                                                                            |                 |                  |
| <b>9.0</b>     | <b>Electrical – Tripped Out Electrical</b>                                                                                                   |                 |                  |
| 9.1            | MSB Cup'd to shift external to building – capture pit detail – potential 9m length board tbc                                                 |                 |                  |

## Meeting Minutes #2

| Item        | Description                                                                                                                                                           | Action | Due Date |
|-------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------|----------|
|             |                                                                                                                                                                       |        |          |
| <b>10.0</b> | <b>Mechanical</b>                                                                                                                                                     |        |          |
|             | Xenia to engage                                                                                                                                                       |        |          |
|             |                                                                                                                                                                       |        |          |
| <b>11.0</b> | <b>ESD/Greenstar</b>                                                                                                                                                  |        |          |
| 11.1        | Batten top hat considered for internal wall build up – insulation within girt spacing R2.5 wall batt                                                                  |        |          |
| 11.2        | R3.5 for roof – 195mm – potential reduction of roof spacers                                                                                                           |        |          |
|             | Doors within conditioned space need to be self closing? certifier / XC to review options                                                                              |        |          |
| <b>12.0</b> | <b>Acoustic</b>                                                                                                                                                       |        |          |
|             | Xenia to engage – Renzo Tonin                                                                                                                                         |        |          |
|             |                                                                                                                                                                       |        |          |
| <b>13.0</b> | <b>ABC Approvals</b>                                                                                                                                                  |        |          |
| 13.1        | Stage 1 - Civil Submission issued on ABCO on the XX.XX                                                                                                                | Note   |          |
| 13.2        | Stage 2 – Structural Submission issued on ABCO on the XX.XX                                                                                                           | Note   |          |
| <b>10.0</b> | <b>General</b>                                                                                                                                                        |        |          |
| 10.1        | All consultants to ensure the BIM modelling commences at the start of the design process. BIM modelling to be in accordance with Sparc BIM Modelling Management Plan  |        |          |
| 10.2        | <b>Consultants to submit draft Design Certificates in WORD format 1 week prior to submission date to ensure sufficient time for review and amendment if required.</b> | note   |          |

### Next Team Meeting

Date: 27/05/2026

Time: 1:00pm