

Meeting Minutes #4

Project

Skygate Play

Meeting

Design Meeting

Start

10:30am

Date

03/06/2026

Venue

Xenia HQ

Meeting No.

4

Prepared By

PN

Att	Apol	Name	Initials	Company	Email
☒	☐	Phillip Naude	PN	Xenia	pn@xeniaconstructions.com.au
☐	☒	Hugh Hamilton	HH	Xenia	hh@xeniaconstructions.com.au
☒	☐	Kevin Tanner	KT	Xenia	kt@xeniaconstructions.com.au
☒	☐	Jarred Crome	JC	Xenia	jc@xeniaconstructions.com.au
☒	☐	Daniel Cocker	DC	Archipelago	dc@archipelago.com.au
☒	☐	Jakob Baumann	JB	Archipelago	jb@archipelago.com.au
☐	☒	Sam Killoran	SK	Northrop	Skilloran@northrop.com.au
☒	☐	Alex De Andrade	ADA	Northrop	adeandrade@northrop.com.au
☒	☐	Nathan Solley	NS	Northrop	nsolley@northrop.com.au
☐	☒	Claire King	CK	Northrop	cking@northrop.com.au
☒	☐	Karl Patton	KP	ACOR	KPaton@acor.com.au
☐	☒	Talis Krumins	TK	Little Shrub	info@littleshrub.com.au
☐	☒	Jade Evans	JE	Tripped Out Electrical	Jadeevans@trippedoutelectrical.com.au
☒	☐	Julian Pasqualini	JP	ACOR	jpasqualini@acor.com.au
☐	☒	Paul Johnson	PJ	Renzo Tonin	paul.johnson@renzotonin.com.au
☐	☒	Trent Von Bischoffshausen	TB	Protective Fire	trent@protectivefire.net.au

~~Crossed out items~~ have been closed out and will be removed from the next minutes.

Item	Description	Action	Due Date
1.0	General Business		
	Procore is to be used as the consultant communication method for all drawing issues including any specifications, reports and the like. - Please ensure drawings are uploaded to the "Drawings" Tab. - Reports/Specs are uploaded into the "specifications" tab - DWG's and models are always uploaded concurrently with PDF issues into the "Documents" tab under the respective consultant folder. - DWG's are to be uploaded over previous versions to ensure there is always only one current DWG version with the corresponding revision. - Please ensure DWG's don't include revisions in the title so that subsequent uploads do not create duplicates (Procore will store versions as revision history) - Ensure models are always uploaded with PDF and DWG uploads. Any upload queries, please discuss with Phillip prior to any uploads to ensure it is done correctly.	Note	
	All consultants to ensure the BIM modelling commences at the start of the design process. BIM modelling to be in accordance with Archipelago BIM Modelling Management Plan	Note	

Meeting Minutes #4

Item	Description	Action	Due Date
	Approved Design Changes		
	1. Regain 16m2 NLA by pushing MSB and Services on Southern Corner external to building for compliance – 19/05/2026 2. Introduction of Dado panels to building perimeter corners – approved 25/06/2026 3. Area 51 entrance façade – approved 28/05/2026 – XC to provide Vari 4. Roof Box Gutter Deletion – Approved 29/05/2026 – XC to provide Vari 5. Under Review – Bifold to slider, roller doors, game over awning height – XC to provide Vari		
	Fire Option 4 – Under Investigation by XC – pending ARFF support – initial advice was not supported as a viable option due to disadvantaged location		
	Building Certifier and Access Consultant Philip Chun engaged to commence assessment and reporting	note	
	Queries raised regarding hydrant protection, egress pathways, amenities reviews, roller doors. Further queries to be resolved as they are brought to light.		
2.0	Client		
	Requested façade consideration particularly along Area 51 frontage to carpark and continuation into landscape activation zone forecourt and along spine frontage along game over. Archipelago to explore options that maintain cost efficiency and do not impact Stage 2 – Structural BA Submission	note	
3.0	Programme		
	Consultants to issue submission packages 3 business days prior to the below ABC submission dates		
	Arch – Base DD Coordination Issue	DC	15/05
	Civil Draft Submission	SK	05/06
	Stage 1a BA – Civil Consultant Submission	Note	15/06
	FEB Submission to ABC	Note	15/06
	Stage 1b BA – Structural Consultant Submission	Note	15/06
	Stage 2 BA - InGrounds Submission	Note	24/06
	Stage 3 BA – Envelope Submission	Note	16/07
	Stage 4 BA – Services Submission	Note	30/07
	Stage 5 BA – Finishes and Others Submission	Note	21/08
	FER Submission	Note	21/08
4.0	Architectural		
4.1	VE adoption of revised cladding and roofing product and wall build up to envelope	note	

Meeting Minutes #4

Item	Description	Action	Due Date
	Archipelago to capture VE envelope updates in next issue – Next drawing issue pending	note	15/05
4.6	Façade – concealed eaves gutter detailing underway to be coordinated with hydraulics – XC preference to use proprietary gutter brackets to enable roof safety	Note	
4.7	Façade signage fixing methodology and sheet join layout consideration – XC workshop	DC	
4.8	Issue of key details in sketch form for coordination;	DC	26/05
4.11	Strip Drain detail/thresholds at doorways to be resolved with Access/Certifier	DC	
	Ongoing Coordination with Steel – Awaiting Additional Services Drawings for coordination	note	
5.0	Civil - NOTRHOP		
5.1	VE adoption re-use of onsite fill in suitable pavement areas – revise cut to fill volumes in updated civil issue – drawings issued – Northrop to confirm why site area changed	ADA	03/06
5.2	Transformer Minor Change to be captured in civil coordination issue	ADA	22/05
	Confirm no flooding impacts	SK	22/05
5.3	Draft SWPM to be issued for BAC review	ADA	15/05
	SWMP to be updated to final for Stage 1 Submission	ADA	10/06
	Consideration to planter beds beside building footprint raised – Northrop to issue sketch section detail of landscape treatment methodology – closed on the basis of IFC sections to be provided	Note	
	Civil Stage 1 Drawing Issue and Design cert – finalising connection to roundabout	ADA	10/06
6.0	Structural - NORTHROP		
6.1	Wall and Roof Methodology change to suit revised wall build up – traditional cladding	note	
	Confirmation of façade and sub structure loads allowed for – confirmed	note	29/05
	Game Over Column – Northrop to provide options and efficiency – grid C2. Column to remain in original location – tenant confirmed	note	
	FM Global confirmed currently design to	note	
	Coordination Issue for structural shop drawing commencement – girts and structural connections	NS	05/06
7.0	Hydraulics - ACOR		
7.1	Sewer IL to be confirmed by XC	XC	05/06
	Capture roof guttering details – new roof design (Arch model issued 02/06)		
	ACOR to provide date for first coordination issue of in grounds and water	JP	03/06
	Temp Sewer Plans tbc Xenia – ACOR need 1 week	XC	04/06
	ACOR In grounds Submission	JP	18/06
	Grease Trap locations to be confirmed – Size to be confirmed appropriate for tenant load	BE	05/06
8.0	Fire Services – PROTECTIVE FIRE		
8.1	Preliminary Fire Design Underway – Ingrounds Issue	TB	19/06
	Design to proceed off currently documented design	note	

Meeting Minutes #4

Item	Description	Action	Due Date
	FM Global commentary	TB	05/06
	60%DD Issue for coordination	TB	29/06
9.0	Electrical – TRIPPED OUT ELECTRICAL		
9.1	Ingrounds and Proposed Board Locations	JE	05/06
	Max Demand Calcs, Lighting Design lux plots	JE	05/06
10.0	Mechanical – PREMIER FIRE SERVICES		
	Confirmation of Mech loads, PAC unit sizes, duct sizes, Board locations and key issues to coordination	KJ	05/06
	Premier to confirm first coordination issue drawings	KJ	
11.0	ESD/Greenstar – LITTLE SHRUB		
11.1	Batten top hat considered for internal wall build up – insulation within girt spacing R2.5 wall batt	note	
11.2	R3.5 for roof – 195mm – potential reduction of roof spacers	note	
	Doors within conditioned space need to be self closing? certifier / XC to review options – potential performance solution – Acoustic consideration required	note	
12.0	Acoustic – RENZO TONIN		
12.1	Awaiting Initial Envelop Feedback	PJ	
	Consideration of roller door acoustic performance against southern cross way	PJ	
	Envelope to be acoustically detailed around junctions and consideration of Danpalon	PJ	
13.0	ABC Approvals		
13.1	Stage 1 - Civil Submission issued on ABCO on the XX.XX	Note	
13.2	Stage 2 – Structural Submission issued on ABCO on the XX.XX	Note	
10.0	General		
10.1	All consultants to ensure the BIM modelling commences at the start of the design process. BIM modelling to be in accordance with Sparc BIM Modelling Management Plan		
10.2	Consultants to submit draft Design Certificates in WORD format 1 week prior to submission date to ensure sufficient time for review and amendment if required.	note	

Next Team Meeting

Date: 10/05/2026

Time: 10:30pm