

Project Address: Lot 26 Skygate, Brisbane Airport
Revision: 06
1 OF 1
Wed 3/06/26

ID	Task Name	Duration	Start	Finish	Predecessors	2026															
						25 16	Dec '25 23	Jan '26 30	Feb '26 7	Mar '26 14	Apr '26 21	May '26 28	Jun '26 4	Jul '26 11	Aug '26 18	Sep '26 25	Oct '26 2	Nov '26 9	Dec '26 16		
1	BAC SKYGATE PLAY	176 days?	Mon 16/02/26	Tue 27/10/26		BAC SKYGATE PLAY 176 days?															
2	DESIGN & APPROVALS	111 days?	Mon 16/02/26	Fri 24/07/26		DESIGN & APPROVALS 111 days?															
26																					
27																					
28	Design Coordination program	104 days?	Tue 2/06/26	Tue 27/10/26		2/06 Arch Design Coord Issue															
29	Arch Design Coord Issue	1 day?	Tue 2/06/26	Tue 2/06/26		3/06 6 Structural Coordination															
30	Structural Coordination	6 days	Wed 3/06/26	Wed 10/06/26	29	10/06 Civil Issue for Approval															
31	Civil Issue for Approval	1 day?	Wed 10/06/26	Wed 10/06/26		11/06 Structural Issue For Approval															
32	Structural Issue For Approval	1 day?	Thu 11/06/26	Thu 11/06/26	30	3/06 13 d Certifier and Access Report															
33	Certifier and Access Report	13 days	Wed 3/06/26	Fri 19/06/26	29	10/06 Issue Updated FEB															
34	Issue Updated FEB	1 day?	Wed 10/06/26	Wed 10/06/26		12/06 XC Review															
35	XC Review	1 day?	Fri 12/06/26	Fri 12/06/26	32,31,34	15/06 Lodge Stage 1 Approval (Civil, Struct, FEB)															
36	Lodge Stage 1 Approval (Civil, Struct, FEB)	1 day?	Mon 15/06/26	Mon 15/06/26	35	InGround Services Coordination 12 days															
37	InGround Services Coordination	12 days	Wed 3/06/26	Thu 18/06/26	29	3/06 12 Electrical Services 50% Coordination Issue															
38	Electrical Services 50% Coordination Issue	12 days	Wed 3/06/26	Thu 18/06/26		3/06 12 Hydraulic Services 50% Coordination Issue															
39	Hydraulic Services 50% Coordination Issue	12 days	Wed 3/06/26	Thu 18/06/26		19/06 Inground Services (Elec/Hyd) Issue - XC Review															
40	Inground Services (Elec/Hyd) Issue - XC Review	3 days	Fri 19/06/26	Tue 23/06/26	38,39	28/07 FEB Approval															
41	FEB Approval	1 day?	Tue 28/07/26	Tue 28/07/26		24/06 Stage 2 Inground Services Submssion															
42	Stage 2 Inground Services Submssion	1 day?	Wed 24/06/26	Wed 24/06/26	40	Envelope and Services Coordination 67 days?															
43	Envelope and Services Coordination	67 days?	Tue 2/06/26	Thu 3/09/26		19/06 10 Electrical 80% Coordination Issue															
44	Electrical 80% Coordination Issue	10 days	Fri 19/06/26	Thu 2/07/26	38	2/06 20 day Fire Services 80% Coordination Issue															
45	Fire Services 80% Coordination Issue	20 days	Tue 2/06/26	Mon 29/06/26		2/06 20 day Mechanical Services 80% Coordination Issue															
46	Mechanical Services 80% Coordination Issue	20 days	Tue 2/06/26	Mon 29/06/26		3/06 15 d JV3 Report															
47	JV3 Report	15 days	Wed 3/06/26	Tue 23/06/26	29	3/06 15 d Acoustic Report															
48	Acoustic Report	15 days	Wed 3/06/26	Tue 23/06/26	29	30/06 Arch Coordinated Model															
49	Arch Coordinated Model	3 days	Tue 30/06/26	Thu 2/07/26	38,39,45,46	3/07 BIM 60% Workshop															
50	BIM 60% Workshop	1 day?	Fri 3/07/26	Fri 3/07/26	49	6/07 Arch Envelope Issue															
51	Arch Envelope Issue	5 days	Mon 6/07/26	Fri 10/07/26	50,47,48	13/07 XC Review															
52	XC Review	3 days	Mon 13/07/26	Wed 15/07/26	51	16/07 Stage 3 Arch Envelope Submission															
53	Stage 3 Arch Envelope Submission	1 day	Thu 16/07/26	Thu 16/07/26	52	6/07 15 d Services Coordination to 100%															
54	Services Coordination to 100%	15 days	Mon 6/07/26	Fri 24/07/26	50	27/07 XC Review															
55	XC Review	3 days	Mon 27/07/26	Wed 29/07/26	54	30/07 Stage 4 Services Submssion															
56	Stage 4 Services Submssion	1 day	Thu 30/07/26	Thu 30/07/26	55	27/07 10 Arch 100% Issue (Finishes)															
57	Arch 100% Issue (Finishes)	10 days	Mon 27/07/26	Fri 7/08/26	54	10/08 BIM 100% Workshop															
58	BIM 100% Workshop	1 day?	Mon 10/08/26	Mon 10/08/26	57	29/07 10 Update FER															
59	Update FER	10 days	Wed 29/07/26	Tue 11/08/26	41	13/08 Issue Updated FER															
60	Issue Updated FER	1 day?	Thu 13/08/26	Thu 13/08/26	59	14/08 XC Review															
61	XC Review	3 days	Fri 14/08/26	Tue 18/08/26	60	19/08 Stage 5 Finishes Submission															
62	Stage 5 Finishes Submission	3 days	Wed 19/08/26	Fri 21/08/26	61																
63																					
64	IFC Documentation (TBC)	15 days	Thu 13/08/26	Wed 2/09/26	59	13/08 15 d IFC Documentation (TBC)															
65	IFC and BIM Submission (TBC)	1 day?	Thu 3/09/26	Thu 3/09/26	64	3/09 IFC and BIM Submission (TBC)															