

STANDARD EROSION AND SEDIMENT CONTROL NOTES

1.

LOCATION & LEVELS OF ALL EXISTING SERVICES TO BE CONFIRMED ON SITE BY CONTRACTOR PRIOR TO THE COMMENCEMENT OF CONSTRUCTION.
2.

REFER EARTHWORKS DRAWINGS FOR ADDITIONAL NOTES.
3.

ALL TRENCHES, FOOTPATH EXCAVATIONS & STOCKPILES TO BE PROTECTED BY TEMPORARY SEDIMENT FENCES UNTIL 80% GRASS COVERAGE IS ACHIEVED TO DISTURBED AREAS.
4.

EVERY PRECAUTION IS TO BE TAKEN TO PREVENT THE TRANSPORT OF SILT INTO THE NEWLY LAID STORMWATER PIPES THAT ARE CONNECTED TO THE DOWNSTREAM PIPE SYSTEMS, AND ANY EXISTING OPEN CHANNELS.
5.

THESE NOTES SHALL BE READ IN CONJUNCTION WITH THE REQUIREMENTS OF THE CONTRACT DOCUMENTS.
6.

THE EROSION AND SEDIMENT CONTROL WORKS SHALL COMPLY WITH THE REQUIREMENTS OF THE LOCAL AUTHORITIES EROSION AND SEDIMENT CONTROL STANDARDS.
7.

THE CONTRACTOR SHALL TAKE ALL REASONABLE AND PRACTICABLE MEASURES TO:
- ALLOW STORMWATER TO PASS THROUGH THE SITE IN A CONTROLLED MANNER AND AT NON EROSIIVE FLOW VELOCITIES;
- MINIMISE SOIL EROSION FROM WATER AND WIND;
- MINIMISE ADVERSE EFFECTS OF SEDIMENT RUN-OFF;
- MINIMISE OR PREVENT ENVIRONMENTAL HARM ASSOCIATED WITH DISCHARGES FROM THE SITE (E.G. THE EFFECTS OF SEDIMENTATION ON THE ENVIRONMENTAL VALUES OF RECEIVING WATERS); AND
- ENSURE THAT THE VALUE AND USE OF RESIDENTIAL PROPERTIES ADJACENT TO THE DEVELOPMENT (SUCH AS DRAINAGE AND ROADS) ARE NOT DIMINISHED AS A RESULT OF THE MIGRATION OF SEDIMENT FROM THE DEVELOPMENT.
4.

THE CONTRACTOR SHALL APPOINT AN APPROPRIATELY EXPERIENCED PERSON TO BE MADE RESPONSIBLE FOR IMPLEMENTATION OF THE ESC.
5.

ALL ESC MEASURES SHALL BE INSPECTED:
- AT LEAST DAILY (WHEN WORK IS OCCURRING ON SITE).
- AT LEAST WEEKLY (WHEN WORK IS NOT OCCURRING ON SITE).
- WITHIN 24 HOURS OF EXPECTED RAINFALL.
- WITHIN 18 HOURS OF RAINFALL OCCURRING.
6.

MAINTENANCE OF ESC MEASURES SHALL OCCUR TO ENSURE THEY ARE OPERATING EFFICIENTLY AND IN ACCORDANCE WITH THE FOLLOWING SCHEDULE:

ESC MEASURES	MAINTENANCE TRIGGER	TIME FRAME FOR UNDERTAKING MAINTENANCE
ESC MEASURES	WHEN SETTLED SEDIMENT VOLUME EXCEEDS 25% OF THE CAPACITY OF THE ESC MEASURE	BY THE END OF THE DAY

7.

INSTALL DIVERSION CATCH DRAINS UPSTREAM OF, AND SILT FENCE DOWNSTREAM OF, STOCKPILES.
8.

STOCKPILES ARE TO BE LOCATED AWAY FROM EROSION HAZARD AREAS SUCH AS DRAINAGE LINES AND STEEP SLOPES.
9.

STOCKPILES ARE TO BE PROTECTED FROM EROSION BY THE WIND.
10.

ADEQUATE SUPPLIES OF EMERGENCY MAINTENANCE MATERIALS, INCLUDING (BUT NOT LIMITED TO) TIE WIRE, STAKES, FILTER CLOTH, WIRE MESH AND CLEAN GRAVEL SHOULD BE AVAILABLE ON-SITE.
11.

ESC MAINTENANCE ACTIVITIES ARE TO BE RECORDED IN AN ON-SITE REGISTER. THE REGISTER IS TO BE MAINTAINED FOR THE DURATION OF THE WORKS AND IS TO BE MADE AVAILABLE TO THE SUPERINTENDENT.

ROLLS AND RESPONSIBILITIES

Role	Responsibility
Project Manager	• Overall responsibility of ESC implementation • Notify the Environmental Manager immediately of any non-compliance with ESCP • Ensure the prompt implementation of measures to mitigate erosion and sediment generation
Site Supervisor/Foremen	• Monitor daily rainfall • Notify Environmental Advisor/Consultant when runoff generating rainfall occurs in the previous 24 hours • Maintain current records of rainfall, storage volumes, water quality, treatment practices, discharge volumes (as appropriate) • Installation and maintenance of ESC
Environmental Manager	• Provide design information as required • Conduct in-situ monitoring (as required) • Collect and submit samples to laboratory (as required) • Collate results and prepare reports (as required) • Conduct site inspections and audits (as required) • Inspect ESC installation and maintenance • Inspect offsite impacts and management • Provide advice regarding ESC site improvement (as required)
All Personnel	• Report any damage to ESC devices and any potential or actual environmental harm in line with Duty to Notify under the requirements of the Environmental Protection Act 1994

CORRECTIVE AND PREVENTATIVE ACTION

An environmental incident with respect to the ESCP is defined as any occurrence where sediment is released from the site, whether controlled or uncontrolled, or where storm water is released (controlled) from site which does not meet the water quality requirements.

All incidents and non-conformances are to be reported, investigated and corrected in accordance with the ESCP to ensure effective soil and water quality management practices at all times.

Best practice site management requires all ESC measures to be inspected by the Contractors nominated representative at least daily when rain is occurring, within 24 hours prior to expected rainfall, and within 18 hours of a rainfall event of sufficient intensity and duration to cause onsite runoff (IECA, 2008). Such inspections must check:

- Daily site inspections (during periods of runoff producing rainfall)

▪

All drainage, erosion and sediment control measures

▪

Occurrences of excessive sediment deposition (whether on-site or off-site)

▪

All site discharge points (including dewatering activities as appropriate)
- Weekly site inspections (even if work is not occurring on-site)

▪

All drainage, erosion and sediment control measures

▪

Occurrences of excessive sediment deposition (whether on-site or off-site)

▪

Occurrences of construction materials, litter or sediment placed, deposited, washed or blown from the site, including deposition by vehicular movements

▪

Litter and waste receptors

▪

Oil, fuel and chemical storage facilities
- Prior to anticipated runoff producing rainfall

▪

All drainage, erosion and sediment control measures

▪

All temporary flow diversion and drainage works
- Following runoff producing rainfall

▪

All drainage, erosion and sediment control measures

▪

Occurrences of excessive sediment deposition (whether on-site or off-site)

▪

Occurrences of construction materials, litter or sediment placed, deposited, washed or blown from the site, including deposition by vehicular movements



CHRIS HUTTON

CPESC. 6241





89 CASLICK LANE,
BROADWATER, QLD.
PH: (MOB) 0400 643 883

APPROVED

DATE
26-05-2026



CHRIS HUTTON - CPESC No. 6241

CLIENT

NORTHROP CONSULTING ENGINEERS

PROJECT

SKYGATE PLAY

LOCATION

LOT SKG26, THE CIRCUIT, BRISBANE AIRPORT

DRAWING TITLE

EROSION AND SEDIMENT CONTROL - NOTES AND DETAILS SHEET 1

JOB No.

ESC-0606

DRAWING No. / REVISION

DR-08 / a